

Jawaharlal Nehru National Urban Renewal Mission (JNNURM):-

Shimla has been covered under Jawaharlal Nehru Urban Renewal Mission (JNNURM), which was launched by the Hon'ble Prime Minister of India on 3rd December, 2005 for developing basic infrastructure in 63 cities of India. JNNURM is aiming at economically self-reliant, efficient, equitable and responsive cities with very high transparency and service levels. The mission aims at fast-track development of urban infrastructure and service delivery mechanisms, community participation, basic services to the poor and accountability of ULB's towards the citizens.

The Mission comprises two Sub- Missions :-

- 1. Urban Infrastructure and Governance (UIG) (Funding Pattern 80:10:10) :-** Under this sub mission Urban infrastructure/ service delivery Mechanism, community participation and accountability of local bodies has been focused.
- 2. Basic services to the Urban Poor (BSUP) (funding Pattern 80:20) :-** This sub mission includes integrated development of slums through projects for providing shelter, basic services and other related civic amenities to the urban poor of the Mission cities. A maximum of 12.5% (10% in case of SC/ST/BC/OBC/PH and other weaker sections) of the Cost or Rs.30,000/- per Dwelling Unit is to be contributed by beneficiary.

Nodal Agency:-

As per the Government notification No.UD-B(12)-3/2006 dated 21-04-2006, H.P. Housing & Urban Development Authority (HIMUDA) was appointed as Nodal Agency to assist the State Level Steering Committee. But now as per Notification issued on 30.07.2013, Directorate of Urban Development has been declared as SLNA.

Status of Urban Infrastructure & Governance (UIG):

S . No.	Name of Component & location	(Rs. in lacs)				Status	
		Project Cost (Date of approval)	Cumulative Releases				Exp.
			Central Share	State Share	Total		
1	Widening and lowering of existing tunnel near Auckland House School at Lakkar Bazaar, Shimla.	1009.06 (19.03.2007)	807.25	100.91	908.16	900.32	The tunnel is complete and was inaugurated on 09-04-2012. The connecting bridge is also complete and was inaugurated on 20-05-2013. The UC and completion certificate has been submitted to GOI for reimbursement of final installment.
2	Setting up of Solid Waste Management at Bhariyal for Shimla Town.	1604.00 (09.03.2007)	320.80	160.40	481.20	509.94	95% work completed. The work of plant has been executed on PPP basis. The plant has been made functional by M/s Hanger Biotech Energies Pvt. Limited Mumbai from 18.06.2013. Approx. 65-70 tones garbage is being treated in the plant. The Environment Impact Assessment (EIA) has been received from the H.P. State Pollution Control Board.
3	Rehabilitation of water supply distribution system for Shimla city.	7236.00 (20.02.2009)	1447.20	144.72	1591.92	61.82	The tenders were invited twice but single tender was received. The State Cabinet decided on 31.07.2013 to surrender these projects and fresh revised DPRs be submitted to GOI. Accordingly, revised DPRs were submitted to GOI. The GOI vide their letter received in March, 2014 has returned the DPRs with the remarks that Model Code of Conduct has come into the force and would remain effective till the election process is over. However, the transition phase of JNNURM has concluded on 31.03.2014. Further course of action can be initiated after receipt of guidelines from GOI which are still awaited.
4	Rejuvenation of sewerage network in missing lines and left out areas in various zones of Shimla.	5474.00 (22.01.2010)	970.00	263.10	1233.10		
5 (i)	Purchase of buses for	769.56	547.33	152.04	699.37	699.37	75 buses have been purchased by HRTC and being

	Shimla City-75 Buses.	(26.02.2009)					plied in Shimla City.
(ii)	Funding of Purchase of buses for 2014-15- 800 Buses for 13 cluster of cities.	20211.00 (09.10.2013)	9093.00	1010.50 (being released)	10103.50	0.00	MoUD, GOI vide letter No. K-14011/41/2013-UT-I dated 16.06.2014 has released the 1 st installment of Rs.90.93 Cr. for State of HP. The case for release of funds has been moved to Govt. Sanction is awaited .
6	Establishment of E-governance.	1120.00 (24.02.2012)	224.00	28.00	252.00	15.65	The tenders were invited by MC Shimla and pre-bid meeting was held on 09.09.2013 and was opened on 10.10.2013 and two bid were received. After completing all codal formalities the work has been awarded to M/s ABM knowledge ware Ltd., Mumbai vide letter No.MCS/Comm/e-Gov/2014-118 dated 23.03.14 for Rs. 10.71 crores. Process is continue.
7	Sanitary Landfill site for Solid Waste Management Plant at village Bhariyal, Teh. & Distt. Shimla.	1050.62 (12.03.2012)	210.13	26.27	236.40	18.83	Due to single tender received first time it was decided to re-tender the project. M.C Shimla invited fresh tenders and the technical proposal was opened on 06.05.2013 and only one bidder participated in the bid. The case for opening the single bid was submitted for approval to the State Govt. The GoHP vide letter dated 05.11.2013 has conveyed to re-tender the project and the same is under process in MC Shimla. The matter has also been taken up with the State Govt. to direct whether to adopt cluster approach as per the NGT directions or to go in for rebidding as per the approved DPR. Decision is still pending at Govt. level. It is pertinent to mention that the design period of the project is 7 years but with the increased capacity with the inert matter of the neighboring ULBs the life of the project would decrease. However, the land available with the M.C. Shimla is for the project life of 20 years.
	Total	38474.24	13619.71	1885.94	15505.65	2205.93	